Minutes of PS Technical Meeting N° 99 held on 25th February 1998

The AD and its controls

- Présents: B.W. Allardyce, J.C. Bau, J. Boillot, J. Boucheron, M. Bouthéon,
 D. Dekkers, F. Di Maio, B. Frammery, J. Gruber, H. Haseroth,
 G.H. Hemelsoet, H. Koziol, J. Lewis, S. Maury, D. Möhl, H. Mulder,
 F. Pedersen, J.P. Riunaud, E. Roux, K. Schindl, C. Serre, J.D. Simon,
- C.C.: B. Autin, P. Bryant, R. Cappi, V. Chohan, G. Daems, J.P. Delahaye, T. Eriksson, K. Hübner, J.P. Potier.
- 1 S. Maury presented the status of the AD project, approximately 6 months ahead of the start-up. His transparencies are shown in annex. Whilst there are some worrying items (notably the delivery schedule of certain power supplies and RF equipment), the AD project is on target for the initial tests, as from September 1998. For the experimental areas it is essential to mount as much of the beamline elements as possible, as well as the experimental areas in order to give sufficient time to the physicists for their preparations for the start of physics after the 1999 shutdown.
- 2. C. Serre then showed the architecture of the AD controls which closely resembles the rest of the PS control system. See transparencies in annex.
- 3. B. Frammery explained how timing will be done for AD using the standard MTG and TG8 modules, but adopting a new method to cope with the very special timing needs of AD. This involves adding an additional MTG to the 3 already in use, which implies large changes to the software. The transparencies are given in annex.
- 4. There was no presentation on application software and a question was raised about using Java. The feeling of CO group is that it is too early to contemplate providing a suite of application programs in Java because the associated tools are not yet sufficiently developed. Although it means some programs may later have to be re-written in Java, for the moment this language is not a realistic option in the present time-frame.


B.W. Allardyce

AD STATUS

S. MAUR7 25/2/98

<u>Controls</u>	:	 Specifications Commissioning foreseen for June 1998
Power Converters	:	 Specifications done Preparation for installation in bldgs 195 & 366
Magnetic Measurements	:	QDN, QDW, BHN, sextupole
<u>RF</u>	:	LEAR cavity is used for h=1
<u>Vacuum</u>	:	 Specifications / Calculations done Studies started in laboratory (stochastic cooling tanks, RF cavities) Installation pumps starts 1st November
Stochastic Cooling	:	Studies of increase aperture
Electron Cooling	:	 LEIR stops the 17th November Studies of mechanical modification Installation started in bldg 193
<u>Infrastructure</u>	:	 Water cooling installed at 90% Cabling path installed Re-cabling starts 18th November Rachs Stinuage
<u>Experimental Area</u>	:	 4 areas New lines: - 2 ATRAP lines more compact same matching Studies: - huts installation safety - 3 as

IDTaek Name1Infrastructures2AC/AD Ring upgrad3Control3Control4Control5Control6Power Converter7Magnet corrector LE8Magnet corrector LE9Magnet corrector10Magnet dipole13Magnet Sextupole13Magnet Sextupole14RF15Vacuum	Trek Name Infrastructures AC/AD Ring upgrade Control Control - Studies, Layout, Specif. Control - Commissioning Power Converter Magnet corrector LEP, PSB Magnet corrector LEP, PSB Magnet corrector - Installation Magnet corrector - Installation Magnet dipole QDN Reserve Magnet quadrupole Magnet Sextupole RF Vacuum Source - Target Zone	4th Quarter 4th Quarter Oct '97 Nov '97 Dec '97 Je 27.10 27.10 27.10 27.10 27.10 27.10 27.10 27.10 12.1 27.10 27.10 27.10 12.1	181 Quarter	Zind Quarter Mar '98 Apr '98 May '98 15.5 1.6 1.6 1.4 30.4 30.4	29 .5 29 .5	30.6 31.7 28.8 Sep '98 28.5 15.	Ath Quarter Oct '98 Nov '98 Dec '98 30.11
	tures ng upgrade 1 - Studies, Layout, Specif. 1 - Commissioning nverter nrector LEP, PSB t corrector - Installation t corrector - Installation ipole erve erve erve extupole extupole	Nov '97 Dec '97	B6, U	Apr '98 May 5.5 30.4	Jun '98 29.5	98 Aug '98 Sep '	Oct .38
	hures ng upgrade 1 - Studies, Layout, Specif. 1 - Commissioning nverter nrector LEP, PSB trocrector - Installation t corrector - Installation ipole erve erve erve extupole extupole			30.4 30.4		28.8	
A C C C C C C C C C C C C C C C C C C C	ng upgrade 1 - Studies, Layout, Specif. 1 - Commissioning nverter rrector LEP, PSB t corrector-Studies, Layout t corrector - Installation ipole erve erve extupole extupole extupole			5.5 30.4	59°.2	31.7	
S ² × × × × × × × × × × × × × × × × × × ×	 1 - Studies, Layout, Specif. 1 - Commissioning nverter nverter rrector LEP,PSB rrector LEP,PSB t corrector - Installation t corrector - Installation t corrector - Installation t corrector - Installation t corrector - Studies, Layout 			30.4 30.4	29 59	31.7	
	 1 - Studies, Layout, Specif. 1 - Commissioning nverter nverter rrector LEP, PSB t corrector-Studies, Layout t corrector - Installation 			5.5 30.4	90 70 70	31.7	
	l -Commissioning nverter <i>trector LEP,PSB</i> t corrector - Installation ipole erve erve extupole extupole			5.5 1.5 30.4	- 39.5	31.7	
Participation of the second se	nverter rrector LEP, PSB t corrector - Installation t corrector - Installation ipole ipole erve erve extupole extupole			5.5 1.5 30.4	59.2	31.7	
й й й й й й й й й й й й й й й й й й й	<i>rrector LEP,PSB</i> t corrector-Studies,Layout t corrector - Installation ipole erve uadrupole extupole extupole arget Zone			5.5 1.5 30.4	59.5		
A B A A A	t corrector-Studies,Layout t corrector - Installation ipole erve uadrupole extupole extupole arget Zone			5.5	29.5		
Ŭ Ŭ Ŭ Ŭ Ĕ Ĕ	t corrector - Installation ipole erve extupole extupole arget Zone			5.5 1.5 30.4			
	pole erve uadrupole extupole arget Zone				S.	9.G	
	erve uadrupole extupole arget Zone		-				
	ladrupole extupole arget Zone						
	extupole arget Zone	27.10					
	arget Zone	27.10					
	arget Zone				15.6		
	arget Zone	27.10				10.9	
16 Source - Target Zone		27.10	•	30.4			
17 SC/BI studies/modific.	dies/modific.			27.4		28.8	
18 SC/BI Insta	SC/BI Installation/cabling		2.3	30.3	29.6	28.8	
21 ECOOL							
22 Installation	ation	27.10			29.5		
²³ Commis	Commissioning			.	1.6	15.7	
24 Experimental Zones	ttal Zones						
25 Experim	Experimental Zones Studies	27.10	30.1				
26 Installat	Installation transfert ligne		2.3		29.5		
27 Installat	Installation Experience			4.5		28.8	
²⁸ Move ligne	ligne		2.2	4.5			
²⁹ Instrumentation	ntation	27.10				28.8	
³⁰ Machine Start-Up	Start-Up					2.9	30.11
31 Shut-Down	٨n						1.12





Generalities + Solutions Studied Interfaces Organization & responsibilities Planning

TGLM AD Status; 25.02.98

Generalities & Solutions

- General structure of the AD Control System
- PPC in DSC; Evaluation of JAVA for workstation Applics
- Adaptation to the AD Cycle
 - I particular solution for the long cycle
 - I One "active" Break Point per AD cycle
 - I Predefined number of "Multiple Injection"
 - PS & PSB synchronization
- Solution defined by the CO group after long discussions
 - Complexity of the control of the cycle managed at the level of a particular MTG for AD (new ADE PLS telegram)
 - I at the DSC level : standard EM and specific RT tasks

TGLM AD Status; 25.02.98

Layout & Control Interfaces (1)

- Instrumentation (BD) : 4 DSC
 - I Transfo DC, Pick up (===> GPIB module foreseen; no specs)
 - Screens, Scrapers, Fast Transfos
 - I Coherent oscillations (BD in charge)
 - Q measurement, MWPC ==> to be discussed
- Electron Cooling : 1 DSC
 control of specific PC interface from standard VME modules
- Kickers (standard KSU) : 2 DSC
- Power Supplies (128 1553/RTI, 37 CAMAC) : 3 DSC
- Vacuum [LHC/VA, standard EMs improved] : 1 DSC

TGLM AD Status; 25.02.98

Layout & Control Interfaces (2)

- Stochastic Cooling : 2 DSC
 - I Control of amplifiers, delays and attenuators
 - I Kickers and PUs movements (VME modules to specific proc.)
- RF (interface for 2 cavities + cavity H=1): 1 DSC
 NMR and BTrain calibration (PC based specific controls)
- Timing (TG8 and TSM with modified Software) : 1 DSC
- Sampling measurements (adapted to AD cycle)
- nAos : 2 VXI crates foreseen
 - I Solution not yet defined for very slow signals.
- WEB Documentation : "http://srv1ps.cern.ch/ad/"

TGLM AD Status; 25.02.98

Organization & Responsibilities.

- Operation Team (HM, TE) in charge of :
 - Users & Operation Requirements
 - I Definition of Equipment to be controlled (OBnames)
 - I Specification and realization of workstation Applications
- Controls Team in charge of VME controls interfaces and Software in the DSC (EM, RT, Drivers)
 - E.Roux : layout and its implementation + Hardware Tests + Documentation on WEB.
 - GH. Hemelsoet : technical responsible of the AD Control System development (+ realization of DSC Software)
 - Ch.Serre : General coordination and planning

TGLM AD Status; 25.02.98

Planning

- Requests specified for end of January 98.
- February/March : Detailed specifications for EM & RT
- DSC Software done for June
 - I tests of layout (DSC, Timings, Basic Software) from ACR
 - I tests of the specific control interface for the equipment
- Commissioning in September 98 (from ACR Workstations & Console Manager)
 - I tests of the Control System itself (with possible perturbations on CPS machine operations)
 - I Participation to the starting up of the AD machine
- For April 99
 - I integration of modifications identified during the commissioning
 - I operational starting up from MCR

TGLM AD Status; 25.02.98





Recalls


PS timing generation

The "strong coupling" principle



Recall on PS timing generation


"Event" production in the Main Timing Generator








Recall on PS Timing generation (2)

From "events" to timing pulses in the TG8 modules











"Final" approach

A) Dedicated dropnet for AD

- an additional MTG & telegram

- a new "loose coupling" principle (in the MTG):
 - The downstream machine waits for the beam
 - The upstream machine checks for client readyness
- a dedicated PLS editor for AD
 - B) A dedicated PPM for timing "events"
- AD basically non-PPM
- timing-driven "inflatable" GFAs for compact cycle
- use of PPM on "events":
 - T stopping the cycle T multi-injection cycle



Consequences


A) Changes made to enable the introduction of additional MTGs - libraries, GM & R-T tasks - Oracle & DBRT table

B) Changes to be made

after development & tests achieved on a Test MTG

- C-train extension
- additional MTG
- new associated software ("loose coupling")
- => some perturbations expected

Handling GFAs




GFAs as produced


bf/24/02/98

Handling Breakpoints

GFA main bending AD




AD cycle with one breakpoint




The USERS are 1.2 s long or a multiple of 1.2 s

Handling multiple (predefined) injection



AD cycle with triple injection



Using the "Repeat" facility

bf/24/02/98