CERN/EF/EHS-CC/77-20 14 January 1977

EUROPEAN HYBRID SPECTROMETER (EHS)

Minutes of the Fourth Meeting of the Construction Committee (CC) on 21st December 1976

Present: H. Desportes, P. Falk-Vairant, D. Güsewell, A. Minten (Chairman), L. Montanet, R. Newport, W. Turner, F. Schmeissner

I. APPROVAL OF THE MINUTES OF THE THIRD MEETING

The minutes of the third meeting of CC are approved.

II. PRESENT STATUS OF THE EHS SPECTROMETER LAY-OUT

The paper of L. Montanet on "The Lay-out of EHS" (CERN/EF/EHS-CC/ 76-3, version of 9 December 1976) is discussed. The following comments are made:

- L. Montanet concerning section 2.2: The SPS Division proposes now to finalize the definition of the EHS beam and to adopt a horizontal beam at 2.46 m from the floor.
- L. Montanet concerning section 2.4: The vertical dimensions of D₁, D₂, D₃ have to be checked in view of a beam height of 2.46 m and the final chamber height must then be accepted by NIKHEF.
- R. Newport concerning section 2.6: The given emittance of the beam exit window (±13.5°) is not only limited by the window design, but by the present chamber body. Any increase would require a different chamber body.

III. REVIEW OF PROCEDURE AND TIME-TABLE

- 3.1 Preparation of contracts with CEA/Saclay and Rutherford Laboratory (RL) for M1 and RCBC following the normal contract procedure of CERN:
 - The CERN Supply Services will send to CEA and RL invitations to tender, on the basis of CERN Technical Specifications for M1 and RCBC, respectively.
 - CEA and RL will submit offers with price breakdown and time schedule.
 - CERN will express the definitive project authorization.

	-2-		
	- CERN will propose draft contracts to CEA and RL pare the necessary Finance Committee papers.	and will pre-	
	- In principle, signature of the contracts is pos after FC authorization.	sible immediatel	
3.2	Simplified procedure for agreements with the Dutc ratory NIKHEF and the Institut für Hochenergiephy which have offered to contribute drift chambers D respectively:	sik (HEPHY) Vien	
	- On the basis of technical specifications for th drift chambers, prepared by NIKHEF and Vienna i the latest EHS spectrometer lay-out, P. Falk-Va letters to the directors of the two laboratorie firm their offer.	n agreement with irant will write	
	- The directors of the two laboratories will conf and thus make the agreements effective.	irm their offer	
3.3	Time-table. As it turns out to be impossible to prepare the required document for the Finance Committee meeting of 24 February 1977, the follo- wing time-table is envisaged:		
	- Discussion of EHS budget with CERN Directorate; invitations to tender sent to CEA and RL	January 1977	
	- Offers from CEA and RL	February 1977	
	- Documents for Finance Committee prepared	20 March 1977	
	- Finance Committee meeting	28 April 1977	
	- Signature of contracts	1 May 1977	
IV	DISCUSSION OF PROJECT PAPERS		
	The following draft papers for the technical and n of EHS, Part A, are submitted to the Construction ifferent contributing laboratories:		
	Reference/Title	Laboratory	
4.1	CC/76-18: Technical Specification of the Drift Chambers D1, D2, D3	NIKHEF	

4.2 CC/76-19: Technical Specification of the Drift Chambers D₁, D₂, D₃
4.3 CC/76-14: Spécification technique de l'aimant Supraconducteur M1 de EHS
4.4 CC/76-15: Technical Specification for the Rapid CERN CERN

	Reference/Title	Laboratory
4.5	STIPE/76-99 EHS: Partage des travaux et des fournitures entre le CEA et le CERN	CEA/Saclay
4.6	STIPE/76-101 EHS: Offre de prix et delais pour la fourniture de l'aimant M1 de EHS	CEA/Saclay
÷.7	The RL Responsibilities for the Design, Con- struction and Testing of the Rapid Cycling Bubble Chamber	RL
4.8	Cost Estimate for the RCBC for EHS	RL
4.9	CC/76-16: EHS-Cost Estimate of CERN Contribu- tion to Part A	CERN
4.10	CC/76-17: EHS-Definition of CERN Contribution to Part A	CERN

The papers 4.5 - 4.8 are considered as inofficial information only.

The papers 4.1 - 4.4 are discussed in detail as they constitute the technical definition of EHS, Part A. On all basic options, agreement is reached in the Construction Committee. Minor changes of wording will still be necessary, in particular for 4.3 and 4.4 in order to take into account comments of Construction Committee members, CERN Safety Group and CERN Supply Services. The final versions will be distributed to the Construction Committee members before CC5. In the following the major points of discussion on the different papers are listed:

Papers 4.1/4.2:

- Drift chamber dimensions have to be revised
- Pattern recognition has to be studied in more detail (request of E. Lohrmann); may have impact on plane number of modules
- NIKHEF and Vienna must use identical electronics
- Spare channels of electronics have to be supplied
- Decision necessary, who will take care of the study of a fast trigger electronics
- Time schedule of NIKHEF supply needs precision in order to permit early data acquisition tests: From January 1979 on, 1 chamber per month should be delivered to CERN.

Paper 4.3:

- Vibrational spectrum of iron frame has to be known soon; study by A. Hervé is under way.

Paper	
	- Section 3.2.3: Radiation length in beam exit window (< 11.5% over ±12°) is, according to latest RL computations, the minimum possible with a stainless steel chamber body, which is chosen for reliability reasons.
	- Section 3.2.8: R. Newport underlines that the required correla- tion between down-stream and fiducial volume is only possible if the expansion side of the iron frame is in a fixed position with respect to ground.
	- Section 3.3.3: L. Montanet recalls that the choice of 50 mm un- perforated film (instead of 70 mm perforated) for RCBC is dic- tated by technical reasons (space in cameras, fast film trans- port), but it implies also a substantial saving in film cost. 31 potential user laboratories were consulted; 25 replied; only 1 reply strongly urged for 70 mm with use of film perfora- tions for positioning; 5 replies expressed a preference for 70 mm, but will probably be able to work with 50 mm as well.
	- Section 7: It is agreed that the "joint definition of instru- mentation" has to take into account the limits imposed by the contract price.
	- Section 8.1: It is finally agreed that, in view of cost and time required, the cold test at RL of the assembled chamber, as wan- ted by CERN, will be replaced by a general pneumatic test at 125% of specified service pressures, as asked for by RL.
	- Time schedule: R. Newport confirms that it is planned to trans- port the main chamber items to CERN in March 1979 and that sepa- rate items of instrumentation (e.g. optics) will be delivered before end of June 1979; he expresses his concern that a belated decision on EHS authorization by CERN will also delay the con- stitution of the construction team at RL (25 persons). The tran port of the iron frame to CERN is requested for October 1978 in view of the delivery of the first magnet Ml coil in December 197
Paper	4.8:
	- The latest price estimate of RL takes into account the CERN re- quest for quartz windows on the RCBC safety tank and vacuum tank and for cold dynamic tests on piston and bellows. Apart from salaries and overheads, the contribution of RL to EHS will con- sist of the construction of ISIS at RL, development work not in- cluded in the cost estimate (piston, bellows, data box, etc.), staff allowances for work at CERN and covering of contingencies.
Paper	4.10:
	- P. Falk-Vairant states that the sum of the cost estimates to be covered by the CERN budget for EHS, Part A, is now up to 9.2 MSF He asks for more precision on the cost of installations and ser- vices supplied by SPS Division and evokes the possibility that

the CERN Directorate may impose a budget ceiling to EHS below the present budget estimate.

V. NEXT MEETINGS

For the next meetings of the EHS Construction Committee, the following dates are accepted:

CC5: Tuesday, February 1, 1977 at 9.30 a.m.
CC6: Tuesday, March 15, 1977 at 9.30 a.m.

D. Güsewell